

**Stillwater Business Park**  
**Financial Summary**  
**For the Period Ended October 31, 2009**  
**Budget to Actual**

	Environmental Permitting/Mitigation	Property Acquisition Settlements & ROW	Project Development	Construction Engineering & Management (Field Engineering) \$ 250,000 \$ 1,299,824	Construction Contract & Contingency \$ 12,450,440 1,200,000	Economic Development - Marketing 2126-07	Economic Development - Consulting 2126-06	Economic Development - Administration 2126-05	Total	Funding	Funding Available
	Permits & Fees Environmental Traffic Work Vernal Pool Deter. CEQA Counsel Consulting Fees Market & User Anal. Army Corp of Eng. EIR Documentation Shastec Envir. Shastec Permit	Property Acquisition Right-of-Way Shastec ROW	Clearing - Staff Prem Design Prem Engineering Project Develop. Structure Contracts Utility Coordination Water Design Waste Water Design Final Design			FYE 2008 budget FYE 2009 budget	Al Gianini contact \$40,000 misc.	25% Zauer Time Budget through June 30, 2011			
Project Budget	4,462,039	2,823,765	2,294,961	1,549,824	13,650,440	200,500	45,700	154,850	25,182,079		
Project to Date Cost	2,850,023	2,699,201	2,211,761	1,377,460	9,796,373	96,349	26,680	69,514	19,127,359		
Budget less Cost	1,612,016	124,564	83,200	172,364	3,854,067	104,151	19,020	85,336	6,054,720		