

Capital Project Status Report

Updated: Tuesday, January 10, 2012

Project	Bid Opening	Engineer's Estimate	Low Bid	High Bid	Contractor	Estimated Completion
Project Status: Construction						
Shasta View Roundabout Design	03/03/2011	\$1,100,000.00	\$1,348,683.50	\$1,666,098.00	Sierra National	10/05/2011
Parkview WM Replacement	08/23/2011	\$826,050.00	\$818,323.00	\$1,184,424.00	Eddie Axner Construction	01/11/2012
Lassen View SR2S	08/15/2011	\$190,944.00	\$148,532.00	\$259,007.95	Sunrise Excavating	12/07/2011
CCWWTP Generator Replace IPS1	04/26/2011	\$500,000.00				
CCWWTP Expansion - Bid Package 5	04/21/2011	\$22,000,000.00	\$15,837,000.00	\$20,428,560.00	F & H	04/15/2013
Keswick Dam 30" Water Main Repair	03/17/2011	\$350,000.00	\$187,300.00	\$564,465.00	Purcell Painting	08/08/2011
Jenny Creek Sewer Upstream Replacement	09/27/2011	\$245,000.00	\$167,350.00	\$271,196.00	Sunrise Excavating	01/11/2012
Manzanita Hill WM Replacement	08/18/2011	\$588,470.00	\$530,603.00	\$785,359.00	Ariza	12/06/2011
CCWWTP Expansion - Bid Package 6	11/19/2009	\$12,000,000.00	\$8,749,300.00	\$10,923,750.00	Auburn Const	12/15/2011
Sidewalk Repair 2010/11	08/11/2011	\$130,000.00	\$96,401.34	\$196,818.00	Roy Allen King	12/09/2011
Oasis Road Interchange Improvements	06/03/2010	\$2,500,000.00	\$2,141,835.45	\$2,309,331.00	JF Shea	06/01/2011
Benton Runway 15/33 Rehab - Phase 2	06/28/2011	\$3,887,000.00	\$3,269,955.25	\$3,631,347.37	Ford Construction	
Muni Airport Terminal Expansion	08/25/2011	\$6,500,000.00	\$6,838,914.00	\$7,850,000.00	Danco	
Stillwater Business Park Phase 1B	05/24/2011	\$6,250,000.00	\$5,026,454.20	\$5,804,516.50	Shasta Constructors	04/11/2012
Cypress Bridge	02/08/2007	\$47,000,000.00	\$63,246,711.00	\$65,235,568.00	Kiewit	12/25/2010
Water Main and Storm Drain Imprvmnt 20	04/12/2011	\$863,500.00	\$838,247.20	\$1,135,742.00	RA Martin Constructors	09/19/2011
FWTP Clarifier Drive Replace	09/08/2011	\$110,000.00	\$93,600.00	\$98,800.00	Hanes & Associates	03/26/2012
Westside Interceptor Phase II	08/18/2011	\$1,845,000.00	\$1,300,407.00	\$1,544,765.00	Meadow Valley	12/14/2011
Project Status: Contract Process						
Well 10 Rehabilitation	01/05/2012	\$200,000.00				
Utility Improvement Project 2011	10/20/2011	\$471,000.00	\$472,832.00	\$832,900.00	Meadow Valley	
SP Pump Stair Replacement	11/08/2011	\$28,500.00	\$18,743.32	\$42,000.00	Cal Electro, Inc.	
MLK Roof Repair	08/30/2011	\$30,492.00			Harbert Roofing, Inc.	
TS Court/11th Street	12/08/2011	\$315,000.00				
Project Status: Currently Bidding						
Churn Creek LS Improvements	01/12/2012	\$600,000.00				
Hilltop/I-5 OC Ped Access Improvements	01/10/2012	\$131,000.00				
Project Status: Design						

Project	Bid Opening	Engineer's Estimate	Low Bid	High Bid	Contractor	Estimated Completion
Water Master Plan Update						
Leila Utility Improvements		\$100,000.00				
Westside Rd Improvements		\$110,000.00				
Bridge Maintenance-S Bonny Approach						
Solid Waste Facilities Plan						
Churn Creek Rd (Denton) SS & FM		\$350,000.00				
Park Marina Area Sewer	06/05/2012	\$950,000.00				
Oasis/Old Oregon Intersection Imp	04/01/2012	\$724,800.00				
Lake Blvd Medians (HSIP)	06/01/2012					
SRTS Mistletoe Sidewalk (Federal)	04/01/2012	\$421,284.00				
Senior Center Reroof		\$66,955.00				
Twin View Bridge Replacement	04/27/2012	\$4,760,000.00				
Pavement Preservation 2012		\$800,000.00				
Parkview Ave Crosswalk Enhancement	09/29/2011	\$105,000.00				
Diestlehorst Bridge Rehab	02/14/2012	\$2,129,000.00				
Bonnyview SR2S (Fed)						
Lake Blvd/Keswick Dam Rd TS		\$300,000.00				
Placer St Improv. Airpark-Boston	02/09/2012	\$4,683,046.00				
Old Alturas Bike Lane						
Quartz Hill Rd Realignment		\$800,000.00				
Twin View Water Main	08/30/2012	\$2,000,000.00				
Promenade Bathroom Remodel	06/09/2011	\$100,000.00	\$192,600.00	\$204,556.00	Country Wide Bldrs	
Bridge Maintenance-Methacrylate	09/29/2011					
Stillwater WWTP Expansion 1C	04/01/2013	\$11,300,000.00				
Buckeye WTP Storage Bldg	04/15/2012	\$250,000.00				
Turtle Bay Park East Improvements		\$410,000.00				
11th Street Storm Drain Improvements		\$160,000.00				
Bridge Off System Scoping						
TS Churn Creek/SR 299		\$685,000.00				
N Market WM Replacement	05/01/2012	\$575,000.00				
Hilltop Drive Overcrossing at I-5 PSR						
Boulder Creek Interceptor Phs 2	04/01/2017	\$4,000,000.00				
Wastewater Master Plan Update						
CCWWTP Solids Handling Facility						
Stillwater WWTP Expansion 1A-1B		\$9,250,000.00				

Project	Bid Opening	Engineer's Estimate	Low Bid	High Bid	Contractor	Estimated Completion
CCWWTP Expansion - Bid Package 7		\$4,500,000.00				
Old Oasis Road WM	04/05/2012	\$200,000.00				
Buenaventura Widening (HSIP)						
Kapusta Park Access		\$80,000.00				
Auditorium LS/FM Hwy 44 UC	06/05/2012	\$1,500,000.00				
Boulder Creek Interceptor Phs 3	04/01/2013	\$2,700,000.00				
Railroad Ave Vault Relocation		\$550,000.00				

Project Status: Scoping

Shasta View Ext. Collyer-Manzanoaks						
Downtown Mall Alley						
RPD Building Re-roof		\$170,000.00				
Police Facility		\$31,000,000.00				
Convention Center Glazing		\$381,000.00				
E Cypress RCB Culvert Replacement						
Well 25						
Victor Avenue Realignment						
Canby Sewer Upsizing		\$400,000.00				
California St WM Replacement		\$600,000.00				
Muni Airport Marking						
T/S Victor at Old Alturas		\$1,000,000.00				
Slurry Seal Corp Yard Parking Lot		\$75,000.00				
Bridge On System Scoping						
TS Victor/Galaxy						
Old Alturas Bridge Improvements						
Interceptor Cleaning		\$125,000.00				
Catch Basin Replacement		\$250,000.00				
Cypress Booster Pump Station		\$486,000.00				
City Hall Break Room Overhang		\$75,000.00				
City Hall Pool Car Parking Expansion	08/01/2011	\$100,000.00				